



**Public Works - Street Division
FY 20-21 Street Construction
Budgeted**

Street	From	To	Activity	Status	Blocks	Blocks Completed
Armstrong	Santa Gertrudis	Kenedy	Full Depth	Scheduled	8	
Corral	Santa Rosa	Curve	Full Depth	Scheduled	1	
Corral	Santa Rosa	Javalina Station	Full Depth	Scheduled	1	
Corral	Santa Rosa	Santa Fe	Full Depth	Scheduled	1	
W Sage Rd	Armstrong	103 W Sage Rd	Overlay	Scheduled	1	
3rd	Birchwood	Briarwood	Overlay	Scheduled	1	
Santa Gertrudis	Seale	West End	Seal Coat	Completed	4	4
6th	Corral	Bus 77	Seal Coat	In Progress	1	
6th	Bus 77	Ailsie	Seal Coat	Scheduled	4	
1st	W Ave B	W Ave C	Seal Coat	Scheduled	1	
1st	W Mesquite	W Corral	Seal Coat	Scheduled	1	
3rd	W Nettie	W Ave B	Seal Coat	Scheduled	2	
Ave I	Lantana	Armstrong	Seal Coat	Scheduled	2	
Lantana	Ave I	North End	Seal Coat	Scheduled	1	
Lantana	Lee	Wanda	Seal Coat	Scheduled	2	
Wanda	Lantana	150 Ft North	Seal Coat	Scheduled	1	
Lee	Wanda	Armstrong	Seal Coat	Scheduled	1	
21st	Mildred	Nancy	Seal Coat	Scheduled	1	
21st	Linden	Warren	Seal Coat	Scheduled	1	
22nd	John	Louisiana	Seal Coat	Scheduled	1	
Calvin	21st	East End	Seal Coat	Scheduled	1	
Warren	S 18th	Inez	Seal Coat	Scheduled	2	
					39	4

Completed Percentage- 10.26%

Legend	
	Completed
	In Progress
	Delayed
	Budgeted
	Scheduled