

# GLO STORMWATER PHASING PLAN

- Priority 1 = GLO SW Location 5, 850' of 9'x7', 700' of 10'x7' box culverts, 9 inlets (\$2.4M) (September 2023 = October 2024)
- Priority 2 = GLO SW Location 3, 900' of 8'x6', 884' of 10'x6' box culverts, 5 inlets (\$2.4) (September 2023 – October 2024)
- Priority 3 = GLO SW Location 9, 2,000' of 9'x5', 1,585' of 10'x6', 1,800' of 10'x7' box culverts (\$5.6M) Priority 4 = GLO SW (November 2023 – August 2024)
- Priority 4 = Location 2, 300' of 7'x4', 1,600' of 7'x5' box culverts, 5 inlets (\$1.2M) (October 2023 – June 2024)
- Priority 5 = GLO SW Location 1, 675' of 363" RCP, 6 inlets (\$1M) (August 2023 – January 2024)
- Priority 6 = GLO SW Location 6, 300' of 12" RCP (\$0.2MK) (August 2023 – January 2024)
- Priority 7 = GLO SW Location 7, 3,200' of 8'x4' box culvert, 10 inlets (\$2.4M) (October 2023 – October 2024)
- Priority 8 = GLO SW Location 8, 200' of 24" RCP (\$0.2M) (August 2023 – June 2024)
- Priority 9 = GLO SW Location 10, 360' of 363" RCP inlet laterals, 15 inlets (\$0.9M) (December 2023 – August 2024)
- Priority 10 = GLO SW Location 14, 2,750' of 24" RCP, 13 inlets (\$1.1M) (November 2023 – November 2024)
- Priority 11 = GLO SW Location 13, 1,600' of 18" RCP, 2 inlets (\$0.6M) (December 2023 – November 2024)
- Priority 12 = GLO SW Location 11, 1,565' of 36" RCP, 20 inlets (\$1.6M) (September 2023 – August 2024)
- Priority 13 = GLO SW Location 12, 1,600' of 48" RCP, 20 inlets (\$1.3M) (September 2023 – August 2024)
- Priority 14 = GLO SW Location 4, 800' of 6'x3', 8,535' of 10'x6' box culverts, 25 inlets (\$9.1M) (August 2023 – December 2024)

